

THF Construction/FF Plan

04 Dec 2025 – 20 Dec 2025 --- Version Generated at 14:00 on 05 Dec 2025

<div>Thu 04 Dec</div> <div></div> <div>Zone 1 AVL (High)</div> <div></div>	<div>Fri 05 Dec</div> <div></div> <div>Zone 1 AVL (High)</div> <div></div>	<div>Sat 06 Dec</div> <div>Zone 1 MP Clear</div> <div>Zone 2 AVL (High)</div> <div>Zone 1 AVL (High)</div> <div></div>	<div>Sun 07 Dec</div> <div></div> <div>Zone 2 AVL (High)</div> <div></div>	<div>Mon 08 Dec</div> <div>Zone 2 MP Clear</div> <div>Zone 2 AVL (High)</div> <div>Zone 3 AVL (High)</div> <div></div>	<div>Tue 09 Dec</div> <div></div> <div>Zone 3 AVL (High)</div> <div></div>	<div>Wed 10 Dec</div> <div>Zone3 MP Clear</div> <div>Zone 4 AVL (High)</div> <div>Zone 3 AVL (High)</div> <div></div>
<div>Thu 11 Dec</div> <div></div> <div>Zone 4 AVL (High)</div> <div></div> <div>Zone 3 Substructure</div> <div>Zone 2 Substructure</div> <div>Zone 1 Substructure</div> <div></div>	<div>Fri 12 Dec</div> <div>Zone 4 MP Clear</div> <div>Zone 4 AVL (High)</div> <div></div> <div>Zone 4 Substructure</div> <div>Zone 3 Gypsum</div> <div>Zone 2 Gypsum</div> <div>Zone 1 Gypsum</div> <div>Zone 3 Substructure</div> <div>Zone 2 Substructure</div> <div>Zone 1 Substructure</div> <div></div>	<div>Sat 13 Dec</div> <div></div> <div>Immersive Room ShowTex</div> <div>Zone 4 Substructure</div> <div>Zone 3 Gypsum</div> <div>Zone 2 Gypsum</div> <div>Zone 1 Gypsum</div> <div>Zone 3 Painting</div> <div>Zone 2 Painting</div> <div>Zone 1 Painting</div> <div></div>	<div>Sun 14 Dec</div> <div></div> <div>Immersive Room ShowTex</div> <div></div> <div>Zone 3 Vinyl Install</div> <div>Zone 2 Vinyl Install</div> <div>Zone 1 Vinyl Install</div> <div>Zone 4 Gypsum</div> <div></div>	<div>Mon 15 Dec</div> <div></div> <div>Immersive Room ShowTex</div> <div></div> <div>Site Wide In-Situ F&amp;F</div> <div>Zone 3 Styro Install</div> <div>Zone 2 Styro Install</div> <div>Zone 1 Styro Install</div> <div>Zone 4 Painting</div> <div>Zone 4 Gypsum</div> <div></div>	<div>Tue 16 Dec</div> <div>Zone 1 Initial Fit Out</div> <div>Zone 2 Initial Fit Out</div> <div>Zone 3 Initial Fit Out</div> <div>Zone 3 AVL (Low)</div> <div>Zone 2 AVL (Low)</div> <div>Zone 1 AVL (Low)</div> <div>Immersive Room ShowTex</div> <div></div> <div>Site Wide In-Situ F&amp;F</div> <div>Zone 3 Styro Install</div> <div>Zone 2 Styro Install</div> <div>Zone 1 Styro Install</div> <div></div> <div>Zone 4 Vinyl Install</div> <div></div>	<div>Wed 17 Dec</div> <div></div> <div>Zone 3 AVL (Low)</div> <div>Zone 2 AVL (Low)</div> <div>Zone 1 AVL (Low)</div> <div></div> <div>Site Wide In-Situ F&amp;F</div> <div></div> <div></div> <div>Zone 4 Styro Install</div> <div></div>
<div>Thu 18 Dec</div> <div>Zone 4 Initial Fit Out</div> <div></div> <div></div> <div>Zone 4 AVL (Low)</div> <div></div> <div></div> <div>Site Wide In-Situ F&amp;F</div> <div></div> <div></div> <div>Zone 4 Styro Install</div> <div></div>	<div>Fri 19 Dec</div> <div></div> <div>Zone 4 AVL (Low)</div> <div></div> <div></div> <div>Site Wide In-Situ F&amp;F</div> <div></div> <div></div> <div></div> <div></div>	<div>Sat 20 Dec</div> <div>SOFT OPENING!</div> <div></div> <div></div> <div></div> <div></div> <div>Site Wide In-Situ F&amp;F</div> <div></div> <div></div> <div></div> <div></div>				

# Dynamic Motion Manpower Overview

04 Dec 2025 – 20 Dec 2025 --- Version Generated at 14:00 on 05 Dec 2025

Total man-days: 156.0  
Average manpower (all days): 9.18  
Average manpower (working days): 13.00  
Number of working days: 12  
Peak manpower: 20.0 on 04 Dec, 05 Dec, 06 Dec, 07 Dec, 08 Dec

- Foreman
- Welding and Grinding
- Gypsum Board
- Plasterer
- Painting
- Styro Installers
- Fabrication Laborer
- F&F Laborer
- Floor Coating

